

Status of Projects approved by EFC during the year 2005-06

Name of the Department: Higher Education

(Rs. in Crores)

Sl. No	Name of the Project	As per EFC approval				Date of actual completion /if not completed, likely date of completion	Total Exp. incurred	Physical Status as on 30.6.2007 if not completed	Reasons for cost escalation/ delay in completion, if applicable
		Date of EFC Approval	Project Cost	Date of Start	Date of Completion				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.
1.	C/o Principal's residence Duplex type, Girls Hostel and Class IV residence at newly constructed Keshav Mahavidyalaya premises at Pitampura, Delhi	19.1.2006	1.82						
2.	Construction of Phase I of west campus of Guru Gobind Singh I.P.University in Dwarka	19.01.2006	131.73						

Status of Projects approved by EFC 2006-07

(Rs. in Crores)

Name of the Department: **HIGHER EDUCATION**

Sl. No.	Name of the Project	Date of EFC Approval	Completion Time	Project Cost	Plan Provision 2007-08	Date of Start	Date of Completion	Present Status	
								Exp.	Physical
1.	Construction of Indira Gandhi Institute of Physical Education and Sports Sciences at Sector – 3, Rohini, Delhi (Phase –I) SH : Development of Sports grounds.	12.09.06		11.56					