

Status of Projects approved by EFC during the year 2002-03

Name of the Department: PWD

[Rs. In Crores]

| Sl. No. | Name of the Project | As per EFC approval | | | | Date of actual completion / if not completed, likely date of completion | Total Exp. Incurred | Physical Status as on 30.06.2007 is not completed | Reasons for cost escalation / delay in completion, if applicable. |
|---------|--|----------------------|--------------|---------------|--------------------|---|---------------------|---|---|
| | | Date of EFC Approval | Project Cost | Date of Start | Date of Completion | | | | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. |
| 1. | Construction of flyover on outer Ring Road, Khel Gaon Marg Intersection and Malaviya Nagar, T-Junction, New Delhi | 29.05.02 | 23.46 | | | | | | |
| 2. | Construction of flyover on outer Ring Road, Maa Anandmayee Marg Intersection including level improvement upto Okhla flyover, New Delhi | 29.05.02 | 20.71 | | | | | | |
| 3. | Strengthening of Marginal Bund Road from ITO Chungi Junction to Kailash Nagar | 25.06.02 | 2.07 | | | | | | |
| 4. | Improvement of Road No. 43 from 0 m to 5290 m. | 25.06.02 | 8.08 | | | | | | |
| 5. | Widening of Road No. 4 (Captain Gaur Marg) from 4 lanes to 6 lanes, SH: Shifting of Jhuggies | 25.06.02 | 2.06 | | | | | | |

Status of Projects approved by EFC during the year 2002-03

Name of the Department: PWD

(Rs. In Crores)

| Sl. No. | Name of the Project | As per EFC approval | | | | Date of actual completion / if not completed, likely date of completion | Total Exp. Incurred | Physical Status as on 30.06.2007 is not completed | Reasons for cost escalation / delay in completion, if applicable. |
|---------|--|----------------------|--------------|---------------|--------------------|---|---------------------|---|---|
| | | Date of EFC Approval | Project Cost | Date of Start | Date of Completion | | | | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. |
| 6. | Strengthening of Ring Road from Rajghat to Wazirpur Depot (Clockwise) and Metcalf House to I.P. College | 05.07.02 | 18.10 | | | | | | |
| 7. | Widening from 4 lanes to 6 lanes including resurfacing of existing four lanes of Rad No. 42 in Rohini | 05.07.02 | 1.53 | | | | | | |
| 8. | Road No. 13A, SH: Construction of footpath, drain, anti-encroachment measures, resurfacing, mastic asphalt treatment and road marking etc. | 05.07.02 | 1.79 | | | | | | |
| 9. | Construction of Service Road and footpath on both sides of 45 m wide road passing through Prashant Vihar and Sector 14,12,15,16 and 11 in Rohini Phase-II, Delhi | 02.08.02 | 1.74 | | | | | | |

Status of Projects approved by EFC during the year 2002-03

Name of the Department: PWD

(Rs. In Crores)

| Sl. No. | Name of the Project | As per EFC approval | | | | Date of actual completion / if not completed, likely date of completion | Total Exp. Incurred | Physical Status as on 30.06.2007 is not completed | Reasons for cost escalation / delay in completion, if applicable. |
|---------|---|----------------------|--------------|---------------|--------------------|---|---------------------|---|---|
| | | Date of EFC Approval | Project Cost | Date of Start | Date of Completion | | | | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. |
| 10. | Widening and strengthening of Road No. 236 at Vikas Puri, New Delhi | 02.08.02 | 3.10 | | | | | | |
| 11. | Improvement of PWD Road, SH: Vikas Marg [Road No. 75A & 75B] from ITO Junction to Swami Vivekanand Marg comprising of Strengthening, mastic and road painting | 13.08.02 | 1.16 | | | | | | |
| 12. | Construction of Bridge across Supplementary Drain on Road No. B-3 in Rohini, Phase-II | 16.08.02 | 4.55 | | | | | | |
| 13. | Providing B.M. & D.A.C. & Lights arrangements of Service Roads left of Hindon Cut Canal from kondli to Chilla | 16.08.02 | 1.06 | | | | | | |
| 14. | Strengthening of Road No. 59 from Loni Flyover to Yamuna Bridge | 23.08.02 | 2.79 | | | | | | |

Status of Projects approved by EFC during the year 2002-03

Name of the Department: PWD

(Rs. In Crores)

| Sl. No. | Name of the Project | As per EFC approval | | | | Date of actual completion / if not completed, likely date of completion | Total Exp. Incurred | Physical Status as on 30.06.2007 is not completed | Reasons for cost escalation / delay in completion, if applicable. |
|---------|---|----------------------|--------------|---------------|--------------------|---|---------------------|---|---|
| | | Date of EFC Approval | Project Cost | Date of Start | Date of Completion | | | | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. |
| 15. | Widening of Link Road, New Delhi (connecting NH-8 to Old DG Road) from 2 lanes to 6 lanes | 23.08.02 | 3.64 | | | | | | |
| 16. | Strengthening of Marginal Bund Road from Kahjuri Chowk to Shabhapur Village, SH: Providing and laying BM & DAC | 23.08.02 | 1.31 | | | | | | |
| 17. | Construction of service road, footpath and green belt along road No. 41A from Madhuban Chowk to Road No. B 2 Junction in Rohini Delhi | 06.09.02 | 2.30 | | | | | | |
| 18. | Strengthening of Sri Maa Anand Mayee Marg (S/A Road) from RD 0 to 2500 m including providing and installation of street light poles and fittings etc. | 06.09.02 | 1.70 | | | | | | |
| 19. | Purchase of 62 flats at Motia Khan constructed by DDA | 27.09.02 | 21.46 | | | | | | |

Status of Projects approved by EFC during the year 2002-03

Name of the Department: PWD

(Rs. In Crores)

| Sl. No. | Name of the Project | As per EFC approval | | | | Date of actual completion / if not completed, likely date of completion | Total Exp. Incurred | Physical Status as on 30.06.2007 is not completed | Reasons for cost escalation / delay in completion, if applicable. |
|---------|---|----------------------|--------------|---------------|--------------------|---|---------------------|---|---|
| | | Date of EFC Approval | Project Cost | Date of Start | Date of Completion | | | | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. |
| 20. | Construction of ROB on road No. 63 at level crossing No. 3 on Delhi – Saharanpur Railway Line, Delhi | 25.10.02 | 34.15 | | | | | | |
| 21. | Widening and strengthening of SA Road from 4 lanes to 6 lanes including construction of SW Drains and Service Roads towards Okhla Industrial Area from RD 2.5 km to 4.2 km and street lighting from RD 2.5 km to 5.46 km. | 25.10.02 | 4.91 | | | | | | |
| 22. | Construction of Storm Water Drain from Punjabi Bagh Intersection of Bridge No. 15/1 on Delhi Rohtak Road (NH-10) on RHS i.e. from Km 12.300 to Km 14.610 in NCT of Delhi | 15.11.02 | 2.33 | | | | | | |
| 23. | Construction of General Pool Office Building near Metcalf House, Delhi | 13.12.02 | 31.79 | | | | | | |

Status of Projects approved by EFC during the year 2002-03

Name of the Department: PWD

(Rs. In Crores)

| Sl. No. | Name of the Project | As per EFC approval | | | | Date of actual completion / if not completed, likely date of completion | Total Exp. Incurred | Physical Status as on 30.06.2007 is not completed | Reasons for cost escalation / delay in completion, if applicable. |
|---------|--|----------------------|--------------|---------------|--------------------|---|---------------------|---|---|
| | | Date of EFC Approval | Project Cost | Date of Start | Date of Completion | | | | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. |
| 24. | Widening of Road No. 36 from Jail Road to Mayapuri Crossing, SH: Widening of Road, Construction of Box Culvert drain on both sides and footpath | 03.01.03 | 19.76 | | | | | | |
| 25. | Providing Ultra thin white topping over lay using high performance fibre reinforced concrete for resurfacing asphalt road pavement of mall road extension from RD 12.600 to RD 14.100 KM. | 10.01.03 | 1.18 | | | | | | |
| 26. | Strengthening of Road No. 8 (Gamel Abdul Naseer Marg) | 10.01.03 | 1.07 | | | | | | |
| 27. | Providing of Drainage System along Ring Road from School of Planning and Architecture to I.P. Pumping Station, Remo-delling of Storm Water Drainage System for disposal of I.P. Marg Storm Water | 24.01.03 | 1.19 | | | | | | |

Status of Projects approved by EFC during the year 2002-03

Name of the Department: PWD

(Rs. In Crores)

| Sl. No. | Name of the Project | As per EFC approval | | | | Date of actual completion / if not completed, likely date of completion | Total Exp. Incurred | Physical Status as on 30.06.2007 is not completed | Reasons for cost escalation / delay in completion, if applicable. |
|---------|--|----------------------|--------------|---------------|--------------------|---|---------------------|---|---|
| | | Date of EFC Approval | Project Cost | Date of Start | Date of Completion | | | | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. |
| 28. | Widening of Road No. 13 A from 4 lanes to 6 lanes from Mathura Road Junction to Kalindi Kunj Junction RD 0 to 2500 m and Construction of Service Road on Sarita Vihar side from RD 0 to 1500 m | 24.01.03 | 4.34 | | | | | | |
| 29. | Resurfacing and Camber Correction of existing carriageway and Bituminous work on widened carriageway/service road of Road No. 4 | 24.01.03 | 2.06 | | | | | | |
| 30. | Widening of Marginal Bund Road from ITO Chungi Junction to Old Yamuna Bridge from 4 lanes to 8 lanes | 24.01.03 | 21.83 | | | | | | |
| 31. | Construction of Road No. 38 from Bharat Nagar to Road No. 37 and a bridge on Road No. 38 across Njafgarh Drain [Revised Cost]. | 07.02.03 | 3.52 | | | | | | |

Status of Projects approved by EFC during the year 2002-03

Name of the Department: PWD

(Rs. In Crores)

| Sl. No. | Name of the Project | As per EFC approval | | | | Date of actual completion / if not completed, likely date of completion | Total Exp. Incurred | Physical Status as on 30.06.2007 is not completed | Reasons for cost escalation / delay in completion, if applicable. |
|---------|---|----------------------|--------------|---------------|--------------------|---|---------------------|---|---|
| | | Date of EFC Approval | Project Cost | Date of Start | Date of Completion | | | | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. |
| 32. | Construction of additional 4 lane bridge over Barapullah Nallah on Ring Road near ISBT Sarai Kale Khan for widening of existing bridge over Barapullah Nallah on Ring Road near ISBT Sarai Kale Khan, New Delhi | 07.02.03 | 5.58 | | | | | | |
| 33. | Widening of existing Bridge over Chirag Delhi Nallah on Road No. 7 (Outer Ring Road), New Delhi | 07.02.03 | 2.70 | | | | | | |
| 34. | Widening of Marginal Bund Road from GT Road to Road No. 59 (RD 0 to 4120m) | 07.02.03 | 9.09 | | | | | | |

Status of Projects approved by EFC during the year 2002-03

Name of the Department: PWD

(Rs. In Crores)

| Sl. No. | Name of the Project | As per EFC approval | | | | Date of actual completion / if not completed, likely date of completion | Total Exp. Incurred | Physical Status as on 30.06.2007 is not completed | Reasons for cost escalation / delay in completion, if applicable. |
|---------|---|----------------------|--------------|---------------|--------------------|---|---------------------|---|---|
| | | Date of EFC Approval | Project Cost | Date of Start | Date of Completion | | | | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. |
| 35. | Corridor Improvement of Ring Road Phase III between Dhual Kuan to Raja Garden SH: Widening of Ring Road from 6 lanes to 8 lanes from Dhaula Kuan to Naraina including construction of footpath, storm water drain and shifting of various services | 14.02.03 | 14.76 | | | | | | |
| 36. | Corridor Improvement of Ring Road Phase-III between Dhaula Kuan to Raja Garden SH: Widening of Ring Road from 6 lanes to 8 lanes from Naraina to Raja Garden including construction of footpath, storm water drain and shifting of various services | 14.02.03 | 8.57 | | | | | | |
| 37. | Strengthening of Road No. 72 Extension | 21.02.03 | 1.36 | | | | | | |

Status of Projects approved by EFC during the year 2003-04

Name of the Department: PWD

(Rs. In Crores)

| Sl. No. | Name of the Project | As per EFC approval | | | | Date of actual completion / if not completed, likely date of completion | Total Exp. Incurred | Physical Status as on 30.06.2007 is not completed | Reasons for cost escalation / delay in completion, if applicable. |
|---------|--|----------------------|--------------|---------------|--------------------|---|---------------------|---|---|
| | | Date of EFC Approval | Project Cost | Date of Start | Date of Completion | | | | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. |
| 1. | Other PWD Roads-Widening and Development of Old DG Road from Raod 21.30 to 22.853 KM | 25.04.03 | 3.72 | | | | | | |
| 2. | Strengthening of Marginal Bund Road from GT Road to Road No. 59 (SH: Providing and laying BM & DAC and applying Thermoplastic paint) | 25.04.03 | 1.30 | | | | | | |
| 3. | Strengthening of Eastern Approach Road of ISBT Bridge across river Yamuna (Sh: Providing & laying BM & DAC, replacement of Kern Stones and applying Thermoplastic paint) | 25.04.03 | 2.38 | | | | | | |
| 4. | Construction of 36 Nos. Type V and 16 Nos. Type VI Quarters at Vasant Kunj, New Delhi | 02.05.03 | 11.35 | | | | | | |

Status of Projects approved by EFC during the year 2003-04

Name of the Department: PWD

(Rs. In Crores)

| Sl. No. | Name of the Project | As per EFC approval | | | | Date of actual completion / if not completed, likely date of completion | Total Exp. Incurred | Physical Status as on 30.06.2007 is not completed | Reasons for cost escalation / delay in completion, if applicable. |
|---------|---|----------------------|--------------|---------------|--------------------|---|---------------------|---|---|
| | | Date of EFC Approval | Project Cost | Date of Start | Date of Completion | | | | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. |
| 5. | Acquisition of land and construction of 4 lane divided carriageway Master Plan No. 51 connecting Ring Road at Azadpur and Road No. 50 (SH: C/o missing link of about 486 meter from Kewal Park to Azadpur T- Point. | 30.05.03 | 7.28 | | | | | | |
| 6. | Strengthening of Raod No. 68 from RD 0 to 3600 m (SH: (i) Providing and laying of BM & DAC (ii) Replacement of Kerb Stones, applying thermoplastic paint etc.) | 30.05.03 | 2.55 | | | | | | |
| 7. | Improvement of Road No. 75A & 75B SH: Vikas Marg from ITO Chungi Junction to Swami Vivekanand Marg comprising strengthening, mastic & road painting. | 13.06.03 | 3.22 | | | | | | |

Status of Projects approved by EFC during the year 2003-04

Name of the Department: PWD

(Rs. In Crores)

| Sl. No. | Name of the Project | As per EFC approval | | | | Date of actual completion / if not completed, likely date of completion | Total Exp. Incurred | Physical Status as on 30.06.2007 is not completed | Reasons for cost escalation / delay in completion, if applicable. |
|---------|---|----------------------|--------------|---------------|--------------------|---|---------------------|---|---|
| | | Date of EFC Approval | Project Cost | Date of Start | Date of Completion | | | | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. |
| 8. | Construction of Master Plan Road over Disused Canal from Karkari More to Marginal Bund Road (near Shastri Nagar), Delhi [87,10,37,221/-] | 13.06.03 | 86.97 | | | | | | |
| 9. | Construction of Flyover at Ring Road Punjabi Bagh Phase-IV near Basai Darapur | 13.06.03 | 18.14 | | | | | | |
| 10. | Construction of Subway across Ring Road Phase-IV near Basai Darapur | 17.06.03 | 1.44 | | | | | | |
| 11. | Construction of Subway across NH-10 at Nangloi near school complex | 17.06.03 | 1.62 | | | | | | |
| 12. | Resurfacing/Strengthening of Road No. 15 (Press Enclave Road) | 27.06.03 | 1.81 | | | | | | |

Status of Projects approved by EFC during the year 2003-04

Name of the Department: PWD

(Rs. In Crores)

| Sl. No. | Name of the Project | As per EFC approval | | | | Date of actual completion / if not completed, likely date of completion | Total Exp. Incurred | Physical Status as on 30.06.2007 is not completed | Reasons for cost escalation / delay in completion, if applicable. |
|---------|--|----------------------|--------------|---------------|--------------------|---|---------------------|---|---|
| | | Date of EFC Approval | Project Cost | Date of Start | Date of Completion | | | | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. |
| 13. | Strengthening of Road No. 63 from Loni Flyover to Bhopura Check Post [(i) Providing and Laying BM & DAC (ii) Replacement of Kerb Stone, applying thermoplastic paint etc.] | 27.06.03 | 2.61 | | | | | | |
| 14. | Construction of Bridge on River Yamuna near Geeta colony, Delhi | 25.07.03 | 117.61 | | | | | | |
| 15. | Widening of ROB on Road No. 37 across Railway Line near Lawrence Road, Prem Bari, Delhi | 03.09.03 | 5.17 | | | | | | |
| 16. | Restoration and Conservation of Old St. Stephens Building at Kahsmere Gate, Delhi | 03.09.03 | 2.96 | | | | | | |

Status of Projects approved by EFC during the year 2003-04

Name of the Department: PWD

(Rs. In Crores)

| Sl. No. | Name of the Project | As per EFC approval | | | | Date of actual completion / if not completed, likely date of completion | Total Exp. Incurred | Physical Status as on 30.06.2007 is not completed | Reasons for cost escalation / delay in completion, if applicable. |
|---------|--|----------------------|--------------|---------------|--------------------|---|---------------------|---|---|
| | | Date of EFC Approval | Project Cost | Date of Start | Date of Completion | | | | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. |
| 17. | Construction of Bridge across Delhi Sub-Branch (Western Yamuna Cnal) at RD 48020 in Rohini, Delhi | 03.09.03 | 1.49 | | | | | | |
| 18. | Strengthening of Outer Ring Road No. 26 between 0 to 5.00 KM from Najafgarh Road Junction to NH-10 Junction | 24.12.03 | 4.29 | | | | | | |
| 19. | Modernization of Delhi Vidhan Sabha (Integrated Conference cum Electronic Voting System, CCTV and Hall Display etc.) | 24.12.03 | 2.31 | | | | | | |
| 20. | Providing and fixing retro reflective road signages on Inner and outer Ring Road under PWD | 09.01.04 | 1.86 | | | | | | |

Status of Projects approved by EFC during the year 2003-04

Name of the Department: PWD

(Rs. In Crores)

| Sl. No. | Name of the Project | As per EFC approval | | | | Date of actual completion / if not completed, likely date of completion | Total Exp. Incurred | Physical Status as on 30.06.2007 is not completed | Reasons for cost escalation / delay in completion, if applicable. |
|---------|--|----------------------|--------------|---------------|--------------------|---|---------------------|---|---|
| | | Date of EFC Approval | Project Cost | Date of Start | Date of Completion | | | | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. |
| 21. | Reconstruction of Residential Complex at Kalyanva, Delhi (SH: C/o 121 Nos. Type-I Quarter & 11 Nos. Garages and 75 Nos. Type II Quarters & 5 Nos. Garages including Development of Site [7,94,37,000/-]) | 03.02.04 | 7.94 | | | | | | |
| 22. | Widening of Aruna Asaf Ali Road (Road No. 16) from 2 lanes / 4 lanes including construction of footpath, drains and extension of culverts etc. RD 0 to 2550 & RD 3100 to 4640 | 03.02.04 | 17.22 | | | | | | |
| 23. | Micro Surfacing of (i) Mall Road from Najafgarh Drain to RD 11.00 Km and from RD 5.00 to 5.72 Km (ii) Ring Road from Rajghat to Metcalf House | 13.02.04 | 1.59 | | | | | | |

Status of Projects approved by EFC during the year 2004-05

Name of the Department: PWD

(Rs. In Crores)

| Sl. No. | Name of the Project | As per EFC approval | | | | Date of actual completion / if not completed, likely date of completion | Total Exp. Incurred | Physical Status as on 30.06.2007 is not completed | Reasons for cost escalation / delay in completion, if applicable. |
|---------|---|----------------------|--------------|---------------|--------------------|---|---------------------|---|---|
| | | Date of EFC Approval | Project Cost | Date of Start | Date of Completion | | | | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. |
| 1. | Construction of Residential Quarters for the Delhi Government Staff at Shalimar Bagh, Delhi | 12.04.04 | 54.73 | | | | | | |
| 2. | Strengthening of Outer Ring Road from ROB-22 to IIT Flyover with DBM and Cold Emulsion Technology | 12.04.04 | 5.99 | | | | | | |
| 3. | Strengthening of Road No. 75 B Extension | 12.04.04 | 1.34 | | | | | | |
| 4. | Construction of Storm Water Drain at ISBT, Sarai Kale Khan | 26.04.04 | 4.47 | | | | | | |
| 5. | Construction of Pedestrian subway across Ring Road, Nigam Bodh Ghat , Delhi | 26.04.04 | 1.71 | | | | | | |
| 6. | Construction of Drain along Road No. 50 (NH-1 Bye Pass) from Mukarba Crossing (RD 16300 M) to existing Drain of Delhi Jal Board at Jahangirpuri | 26.04.04 | 4.03 | | | | | | |

Status of Projects approved by EFC during the year 2004-05

Name of the Department: PWD

(Rs. In Crores)

| Sl. No. | Name of the Project | As per EFC approval | | | | Date of actual completion / if not completed, likely date of completion | Total Exp. Incurred | Physical Status as on 30.06.2007 is not completed | Reasons for cost escalation / delay in completion, if applicable. |
|---------|--|----------------------|--------------|---------------|--------------------|---|---------------------|---|---|
| | | Date of EFC Approval | Project Cost | Date of Start | Date of Completion | | | | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. |
| 7. | Construction of Pedestrian Subway across NH-10 near Nangloi School Complex, Delhi | 07.05.04 | 1.94 | | | | | | |
| 8. | Construction of two lane Bridge on Hindon Cut Canal and making Ramps and Protection Works | 09.07.04 | 1.67 | | | | | | |
| 9. | Strengthening of Mall Road Extn. From Km. 11 to 15.30 (except 12.85 to 13.85) | 09.07.04 | 2.77 | | | | | | |
| 10. | Providing Signages System for various flyovers of Delhi | 09.07.04 | 1.95 | | | | | | |
| 11. | C/o Flyover at Ringh Road – Moti Nagar Intersection, Delhi | 13.08.04 | 21.30 | | | | | | |
| 12. | C/o footpath, storm water drain and providing SFRC railing on M.P. Road No. 62 including widening of road for cycle track and service road | 30.09.04 | 1.43 | | | | | | |

Status of Projects approved by EFC during the year 2004-05

Name of the Department: PWD

(Rs. In Crores)

| Sl. No. | Name of the Project | As per EFC approval | | | | Date of actual completion / if not completed, likely date of completion | Total Exp. Incurred | Physical Status as on 30.06.2007 is not completed | Reasons for cost escalation / delay in completion, if applicable. |
|---------|--|----------------------|--------------|---------------|--------------------|---|---------------------|---|---|
| | | Date of EFC Approval | Project Cost | Date of Start | Date of Completion | | | | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. |
| 13. | C/o Pedestrian subway across Ring Road Phase-IV near ESI Hospital, Basai Darapur | 04.11.04 | 2.51 | | | | | | |
| 14. | Widening of Ring Road from 6 lanes to 8 lanes from Rajghat to Metcalf House, Delhi | 04.11.04 | 3.26 | | | | | | |
| 15. | C/o storm water drainage scheme of village Kondli, Gharouli on left side of Hindon Cut Canal | 09.11.04 | 2.88 | | | | | | |
| 16. | Widening and strengthening of MP Road No.58 from 4 lanes to 6 lanes | 09.11.04 | 2.88 | | | | | | |
| 17. | Widening and strengthening of MP Road No. 58 from 4 lanes to 6 lanes | 09.11.04 | 8.77 | | | | | | |
| 18. | Providing BM and DAC and light arrangements of service road on left bank of Hindon Cut Canal from Kondli to Chilla | 09.11.04 | 1.23 | | | | | | |

Status of Projects approved by EFC during the year 2004-05

Name of the Department: PWD

(Rs. In Crores)

| Sl. No. | Name of the Project | As per EFC approval | | | | Date of actual completion / if not completed, likely date of completion | Total Exp. Incurred | Physical Status as on 30.06.2007 is not completed | Reasons for cost escalation / delay in completion, if applicable. |
|---------|--|----------------------|--------------|---------------|--------------------|---|---------------------|---|---|
| | | Date of EFC Approval | Project Cost | Date of Start | Date of Completion | | | | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. |
| 19. | Improvement of Mathura Road from Sunder Nagar to Tilak Bridge | 09.11.04 | 2.49 | | | | | | |
| 20. | Micro-surfacing on various roads of PWD | 09.11.04 | 7.11 | | | | | | |
| 21. | Strengthening of Anuvart Marg, Lado Sarai Truning to Andheria Turning | 13.12.04 | 2.89 | | | | | | |
| 22. | Strengthening of road No. 66 from Gokul Puri Flyover to G.T. Road | 13.12.04 | 2.52 | | | | | | |
| 23. | Improvement of drainage, footpath and central verge for Aurbindo Marg, from Qutab Minar to IIT Flyover | 13.12.04 | 3.07 | | | | | | |
| 24. | Stg. of Road No. 57 & 57-A | 06.01.05 | 11.60 | | | | | | |
| 25. | St. & Post Stg. development workfor Road No. 56 from RD 0 to RD 5600M | 06.01.05 | 9.16 | | | | | | |
| 26. | St. of Mahipalpur Mehrauli Road | 14.01.05 | 3.93 | | | | | | |

Status of Projects approved by EFC during the year 2004-05

Name of the Department: PWD

(Rs. In Crores)

| Sl. No. | Name of the Project | As per EFC approval | | | | Date of actual completion / if not completed, likely date of completion | Total Exp. Incurred | Physical Status as on 30.06.2007 is not completed | Reasons for cost escalation / delay in completion, if applicable. |
|---------|--|----------------------|--------------|---------------|--------------------|---|---------------------|---|---|
| | | Date of EFC Approval | Project Cost | Date of Start | Date of Completion | | | | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. |
| 27. | Construction of 6 lane Marginal Bund Road from Vikas Marg to NH-24 bye pass | 14.01.05 | 48.45 | | | | | | |
| 28. | Re-surfacing of Road No. 25 (Dev Prakash Shastri Marg) from T-Junction to Road No. 89 to R-Block, New Rajinder nagar | 14.01.05 | 1.60 | | | | | | |
| 29. | Stg. & Resurfacing of Raod No. 14 from Jn. Of Maa Anand Mayee Marg to MB Road Jn. | 10.02.05 | 4.56 | | | | | | |
| 30. | Improvement of drainage system and footpath for Aurbindo Marg from Yusuf Sarai to IIT Flyover under PWD Division VII | 10.02.05 | 2.21 | | | | | | |

Status of Projects approved by EFC during the year 2005-06

Name of the Department: PWD

(Rs. In Crores)

| Sl. No. | Name of the Project | As per EFC approval | | | | Date of actual completion / if not completed, likely date of completion | Total Exp. Incurred | Physical Status as on 30.06.2007 is not completed | Reasons for cost escalation / delay in completion, if applicable. |
|---------|--|----------------------|--------------|---------------|--------------------|---|---------------------|---|---|
| | | Date of EFC Approval | Project Cost | Date of Start | Date of Completion | | | | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. |
| 1. | Re-modelling of open/pipe drain of Rama Road (Road No. 36) from Maya Puri crossing to Old Rajdhani College i/c outfall along Ring Road | 29.04.05 | 2.85 | | | | | | |
| 2. | Corridor improvement of Ring Road Phase-IV from Raja Garden to Punjabi Bagh SH: Widening of Ring Road from 6 lanes to 8 lanes including construction of footpath, storm water drain and service road | 29.04.05 | 2.43 | | | | | | |
| 3. | Strengthening and resurfacing of road No. 89 (Extn.) from T-Junction, Ring Road, Naraina to J.D. Kapoor Hospital | 29.04.05 | 2.25 | | | | | | |

Status of Projects approved by EFC during the year 2005-06

Name of the Department: PWD

(Rs. In Crores)

| Sl. No. | Name of the Project | As per EFC approval | | | | Date of actual completion / if not completed, likely date of completion | Total Exp. Incurred | Physical Status as on 30.06.2007 is not completed | Reasons for cost escalation / delay in completion, if applicable. |
|---------|---|----------------------|--------------|---------------|--------------------|---|---------------------|---|---|
| | | Date of EFC Approval | Project Cost | Date of Start | Date of Completion | | | | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. |
| 4. | Corridor improvement of Ring Road Phase-II between Dhaula Kuan to Safdarjung Hospital, New Delhi SH: Widening of Ring Road from 6 lanes to 8 lanes from B.J. Marg crossing (TPT Gate) to Africa Avenue flyover crossing including construction of footpath, storm water drain and shifting of various services. | 29.04.05 | 7.19 | | | | | | |
| 5. | Strengthening of Aurbindo Marg – Yusuf Sarai to Qutab Minar (Rs. 4,94,75,300/-) | 30.05.05 | 2.49 | | | | | | |
| 6. | Improvement of M.B. Road from Qutab Minar Jn. To SA Road Jn. SH: Strengthening of Road surface | 30.05.05 | 2.61 | | | | | | |
| 7. | Construction of subway near Azadpur Bus Terminal | 24.06.05 | 3.31 | | | | | | |

Status of Projects approved by EFC during the year 2005-06

Name of the Department: PWD

(Rs. In Crores)

| Sl. No. | Name of the Project | As per EFC approval | | | | Date of actual completion / if not completed, likely date of completion | Total Exp. Incurred | Physical Status as on 30.06.2007 is not completed | Reasons for cost escalation / delay in completion, if applicable. |
|---------|--|----------------------|--------------|---------------|--------------------|---|---------------------|---|---|
| | | Date of EFC Approval | Project Cost | Date of Start | Date of Completion | | | | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. |
| 8. | Construction of 6 lane MB Road from Vikas Marg to NH 24 Bye Pass | 29.06.05 | 1.49 | | | | | | |
| 9. | Widening & Strengthening of SA Road from ESI Hospital to MB road Jn. From 4 lanes to 6 lanes including C/o SW drain and footpath IRD 4200 M to 5460 M) | 29.06.05 | 4.15 | | | | | | |
| 10. | Construction of pedestrian subway across Road No. 40 Near Shastri Nagar | 29.06.05 | 2.39 | | | | | | |
| 11. | Construction of missing link of Road No. 65 and 66 SH: Acquisition of land/properties and providing fencing (Rs. 5,69,37,000/-) | 29.06.05 | 5.68 | | | | | | |
| 12. | Extn. Of road along Ghazipur drain from MP Road No. 111 intersection to UP Link Road (4,33,62,900/-) | 14.07.05 | 4.37 | | | | | | |

Status of Projects approved by EFC during the year 2005-06

Name of the Department: PWD

(Rs. In Crores)

| Sl. No. | Name of the Project | As per EFC approval | | | | Date of actual completion / if not completed, likely date of completion | Total Exp. Incurred | Physical Status as on 30.06.2007 is not completed | Reasons for cost escalation / delay in completion, if applicable. |
|---------|---|----------------------|--------------|---------------|--------------------|---|---------------------|---|---|
| | | Date of EFC Approval | Project Cost | Date of Start | Date of Completion | | | | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. |
| 13. | Strengthening of Road No. 70 from RD 0 to RD 1200 M. | 14.07.05 | 1.25 | | | | | | |
| 14. | Renovation of the Assembly Hall and its adjoining areas of Delhi Vidhan Sabha | 27.07.05 | 3.81 | | | | | | |
| 15. | Strengthening of Road No. 40 | 12.08.05 | 4.89 | | | | | | |
| 16. | Widening of Ring Road from 6 lanes to 8 lanes from Rajghat to Ashram | 12.08.05 | 16.85 | | | | | | |
| 17. | Construction of Bridge across Neela Hauz at Aruna Asaf Ali Road (Road No. 16), New Delhi | 14.10.05 | 46.57 | | | | | | |
| 18. | Improvement & widening of Ring Road Phase-V from Azadpur Chowk to Britannia Chowk Flyover | 23.11.05 | 9.24 | | | | | | |

Status of Projects approved by EFC during the year 2005-06

Name of the Department: PWD

(Rs. In Crores)

| Sl. No. | Name of the Project | As per EFC approval | | | | Date of actual completion / if not completed, likely date of completion | Total Exp. Incurred | Physical Status as on 30.06.2007 is not completed | Reasons for cost escalation / delay in completion, if applicable. |
|---------|---|----------------------|--------------|---------------|--------------------|---|---------------------|---|---|
| | | Date of EFC Approval | Project Cost | Date of Start | Date of Completion | | | | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. |
| 19. | Construction of Foot Over Bridge with escalators for pedestrian across Ring Road near ISBT, Kashmere Gate, Delhi | 23.11.05 | 2.27 | | | | | | |
| 20. | Construction of a Bridge and its approaches over river Yamuna at Wazirabad | 23.11.05 | 464 | | | | | | |
| 21. | Renovation Additions/Alterations of Electrical Wroks in DC (NE) Complex at Nanad Nagri, Delhi | 15.12.05 | 2.31 | | | | | | |
| 22. | Widening of Road No. 45 (NH-1) from 6 lanes to 8 lanes from Metcalf House Crossing (RD Km. 5.0) to Timarpur crossing (RD Km. 8.2) Delhi | 19.01.06 | 8.33 | | | | | | |

Status of Projects approved by EFC during the year 2005-06

Name of the Department: PWD

(Rs. In Crores)

| Sl. No. | Name of the Project | As per EFC approval | | | | Date of actual completion / if not completed, likely date of completion | Total Exp. Incurred | Physical Status as on 30.06.2007 is not completed | Reasons for cost escalation / delay in completion, if applicable. |
|---------|---|----------------------|--------------|---------------|--------------------|---|---------------------|---|---|
| | | Date of EFC Approval | Project Cost | Date of Start | Date of Completion | | | | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. |
| 23. | Construction of footover bridge with provision of future escalators for pedestrians across Ring Road at: (1) Moti Bagh Ring Road, New Delhi (2) Near Venkateshwar College at Ring Road, New Delhi | 13.02.06 | 7.55 | | | | | | |
| 24. | Strengthening & Post strengthening of Mother Dairy Road (Narwana Road) and Madhu Vihar Road in Patparganj Area, Delhi | 13.02.06 | 10.31 | | | | | | |
| 25. | Widening of Marginal Bund Road from Khajuri Chowk to Sbhapur Village on River Side | 24.02.06 | 12.48 | | | | | | |
| 26. | Construction of Foot Over Bridge at Maharani Bagh & I.P. Marg | 24.02.06 | 2.10 | | | | | | |
| 27. | Widening of Road along Jasola Drain | 20.03.06 | 1.30 | | | | | | |
| 28. | Widening of bridge nallah on Outer Ring Road | 30.03.06 | 3.59 | | | | | | |

Status of Projects approved by EFC during the year 2005-06

Name of the Department: PWD

(Rs. In Crores)

| Sl. No. | Name of the Project | As per EFC approval | | | | Date of actual completion / if not completed, likely date of completion | Total Exp. Incurred | Physical Status as on 30.06.2007 is not completed | Reasons for cost escalation / delay in completion, if applicable. |
|---------|--|----------------------|--------------|---------------|--------------------|---|---------------------|---|---|
| | | Date of EFC Approval | Project Cost | Date of Start | Date of Completion | | | | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. |
| 29. | Construction of subway across Road No. 43 near Shakurbasti Railway Station, Rani Bagh, Delhi | 30.03.06 | 2.83 | | | | | | |
| 30. | Construction of Grade Separator at Mukarba Chowk, Delhi | 30.03.06 | 195.00 | | | | | | |
| 31. | Development of site for proposed bus queue shelters and c/o bus bays along ring road from Dhaura Kuan to Safdarjung Hospital | 30.03.06 | 1.05 | | | | | | |
| 32. | The proposal of the Public Work Department regarding construction of foot over bridge with provision of escalator for pedestrians across Ring Road at Rajouri Garden was placed before the EFC on table with the permission of the Chair | 30.03.06 | 3.78 | | | | | | |

Status of Projects approved by EFC 2006-07

(Rs. in Crores)

Name of the Department: PUBLIC WORKS DEPARTMENT

| Sl. No. | Name of the Project | Date of EFC Approval | Completion Time | Project Cost | Plan Provision 2007-08 | Date of Start | Date of Completion | Present Status | |
|---------|--|----------------------|-----------------|--------------|------------------------|-----------------------------|--------------------|----------------|----------|
| | | | | | | | | Exp. | Physical |
| 1 | Improvement of drainage system of road No.13 of 'T' Junction of Road No.14 to SA road round about | 29.06.2006 | | 1.46 | Nil | 06.02.07 | July 2007 | | |
| 2 | C/o Flyover at Naraina Delhi | 29.06.2006 | | 125.28 | 30.00 | 14.03.07 | | | |
| 3 | C/o Road Footpath & drain on missing link portion of Road No.65 and widening of Road No.65 from missing link to Road No.66 and construction of SW drain and footpath | 29.06.2006 | | 3.90 | Nil | | | | |
| 4 | Stg. of outer Ring Road No.26 from Madhuban Chowk to Mangolpuri Chowk | 17.07.2006 | | 4.95 | 3.00 | Work awarded on 09 May 2007 | | | |
| 5 | Improvement of Road No.43 from RD 2840 m to 5290 m and Road No.42 from RD 30m to 120m | 17.07.2006 | | 1.22 | Nil | | Completed | | |

| Sl. No. | Name of the Project | Date of EFC Approval | Completion Time | Project Cost | Plan Provision 2007-08 | Date of Start | Date of Completion | Present Status | |
|---------|---|----------------------|-----------------|--------------|------------------------|------------------|----------------------|----------------|--|
| 6 | Providing escalator at Ring Road near ITO and Maharani Bagh New Delhi footover bridges | 01.09.2006 | | 5.27 | 0.50 | | July 2007 | | |
| 7 | C/o grade separator at Mangolpuri crossing on Outer Ring Road Delhi | 12.09.2006 | | 31.24 | 20.00 | Feb. 2007 | June 2008 | | |
| 8 | C/o underpass with four clover leaves, cycle track two slip roads at ITP Chungi Junction, Delhi | 12.09.2006 | | 73.70 | 15.00 | Nov. 2006 | August 2007 [Partly] | | |
| 9 | C/o grade separator at Raja Ram Kohli Marg intersection on Marginal Bund Road, Geeta Colony, Delhi | 12.09.2006 | | 96.51 | 20.00 | Feb./ April 2007 | Feb. 2008 | | |
| 10 | C/o Road under Bridge [RUB] connecting Road No.58 & 64 passing below Delhi Ghaziabad Railway Line near Jhilmil Colony | 12.09.2006 | | 31.69 | 10.00 | Dec., 2006 | April 2008 | | |
| 11 | Widening of MP Road No.102 Mayur Vihar Phase III, Delhi [from DDA Chilla Sports Complex to Khoda Chowk] from 4 lanes to 6 lanes and strengthening / improvement of riding quality | 11.10.2006 | | 9.96 | Nil | Started | Nov. 2007 | | |

| Sl. No. | Name of the Project | Date of EFC Approval | Completion Time | Project Cost | Plan Provision 2007-08 | Date of Start | Date of Completion | Present Status | |
|---------|--|--------------------------|-----------------|------------------|------------------------|---------------|--------------------|----------------|-----------------------|
| 12 | C/o service road along Agra Canal from Kalindi Kunj to Palla Bridges | 11.10.2006 | | 5.83 | | | | | Pending with UP Govt. |
| 13 | Stg. of Road No.66 from Gokulpuri Flyover to GT Road SH : Providing and laying DBM & DBC for replacing Kerbstone and Thermoplastic Paint | 11.10.2006 | | 6.04 | | August 2007 | Jan. 2008 | | |
| 14 | Reconstruction of Parking space and marginal bund road near Lalita Park to Bank Enclave side | 11.10.2006 | | 1.44 | | Started | Dec., 2007 | | |
| 15 | Corridor Improvement for Outer Ring Road from IIT Gate to NH-8 [flyover at Rao Tula Ram Marg, Bento Juapaz Marg] [60,56,88,300/-] | 30.10.2006 | | 59.64 | 15.00 | Started | March 2009 | | |
| 16 | Improvement of right of way and strengthening of MP Road No.108 from Noida [Haridarshan Post] to Mix Housing [Kondli Village], Mayur Vihar , Phase III Delhi | 16.11.2006 | | 3.46 | 1.75 | Started | 30 Nov. 2007 | | |
| 17 | C/o three level grade separator at Azadpur, Delhi | 16.11.2006 13.12.2006 | | 147.72 153.60 | 40.00 | April 2007 | March 2009 | | |

| Sl. No. | Name of the Project | Date of EFC Approval | Completion Time | Project Cost | Plan Provision 2007-08 | Date of Start | Date of Completion | Present Status | |
|---------|---|----------------------|-----------------|--------------|------------------------|---------------------|--------------------|----------------|-----------------------------------|
| 18 | Improvement of drainage system at Mahipalpur Mehrauli Road at Mahipalpur Delhi | 13.12.2006 | | 2.38 | 0.80 | | | | |
| 19 | Remodeling of Alipur Drain from Alipur Bypass Road Junction to Budhpur Main drain, Delhi | 13.12.2006 | | 1.86 | 0.25 | | | | Tenders being prepared Sept.,2007 |
| 20 | C/o service road including drainage on link road from NH-8 Junction to Smalkha Chowk | 13.12.2006 | | 1.70 | Nil | | | | |
| 21 | Stg. of Road No.5C [August Kranti Marg] from Ring Road to Panch Sheel Flyover New Delhi | 13.12.2006 | | 3.10 | 1.00 | Awarded Korean Team | Sept. 2007 | | |
| 22 | Improvement of footpath providing railing on central verge stg. of main carriage way and service road of Road No.37 [Maharaja Nahar Singh Marg] [Inder Lok to Keshavpuram] Rs.3,17,46,300 | 13.12.2006 | | 3.17 | 0.30 | | | | Second Time Testing is Done |
| 23 | C/o cycle track from Loni flyover to Khajuri Chowk on Road No.59 | 22.12.2006 | | 5.41 | 2.50 | | | | Planning Stage |
| 24 | Stg. of Ring Road from Nigambodh Ghat to Metcalf House and C/o service road near clock tower on city side | 22.12.2006 | | 6.28 | | August 2007 | | | |

| Sl. No. | Name of the Project | Date of EFC Approval | Completion Time | Project Cost | Plan Provision 2007-08 | Date of Start | Date of Completion | Present Status | |
|---------|---|----------------------|-----------------|--------------|------------------------|---------------|--------------------|----------------|--|
| 25 | C/o 36 Nos. Type V and 16 Nos. Type VI quarters at Vasant Kunj, New Delhi | 22.12.2006 | | 15.10 | | | | | Finishing work in progress |
| 26 | Improvement of MB Road from Qutab Minar T Junction to Badarpur T Junction [SH: Resurfacing by recycling of existing bituminous layer] | 22.12.2006 | | 7.02 | 0.50 | | | | |
| 27 | Widening of Road No.51 from Azadpur intersection to MUkandpur Chowk on NH-1 New Delhi | 22.12.2006 | | 19.41 | 8.00 | | 8 Months | | Tenders called. Work Advance 25 th Aug. |
| 28 | Strengthening of Ring Road from Raj Ghat to Nigambodh Ghat Delhi | 22.12.2006 | | 3.58 | | August 2007 | 8 Months | | |
| 29 | C/o underpass along outer ring road No. 26 including 2 FOBs at intersection of Jawala Heri – Bhera Enclave Road, New Delhi | 17.01.2007 | | 54.66 | 5.00 | | | | |
| 30 | Maintenance & rehabilitation of Road No. 64 along GTB Hospital and Tahirpur SH : Resurfacing by Hot-in-Situ recycling process [Revised] | 09.02.2007 | | 1.73 | | | | | |

| Sl. No. | Name of the Project | Date of EFC Approval | Completion Time | Project Cost | Plan Provision 2007-08 | Date of Start | Date of Completion | Present Status | |
|---------|---|----------------------|-----------------|--------------|------------------------|---------------|--------------------|----------------|--|
| 31 | C/o flyover at Vivekanand Marg and Nelson Mandela Marg | 12.03.2007 | | 104.30 | 40.00 | | | | |
| 32 | C/o flyover across Africa Avenue & Aruna Asaf Ali Marg on Outer Ring Road | 12.03.2007 | | 82.60 | 10.00 | | | | |
| 33 | Aptt. of design consultant for construction of multipurpose air conditioned indoor stadium at Thyagraj Sport Complex, Thyagraj Nagar, Delhi | 12.03.2007 | | 5.99 | | | | | |
| 34 | C/o footover bridge with provision of escalators for pedestrian across Ring Road at Rajouri Garden, Mansarovar Garden near Gurudwara Ring Road, New Delhi [Revised] | 28.03.2007 | | 4.68 | 0.15 | | | | |
| 35 | C/o flyover covering Nazafgarh and Kirari More Intersection on NH-10 [Delhi Rohtak Road] Delhi | 28.03.2007 | | 77.99 | 20.00 | | | | |
| 36 | C/o grade separator for free flow of traffic at T Junction of Marginal Bund Road and Master Plan Road over Disused Canal near Shastri Nagar in East Delhi | 28.03.2007 | | 82.75 | | | | | |

| Sl. No. | Name of the Project | Date of EFC Approval | Completion Time | Project Cost | Plan Provision 2007-08 | Date of Start | Date of Completion | Present Status | |
|---------|--|----------------------|-----------------|--------------|------------------------|--------------------|--------------------|----------------|-----------------------------------|
| 37 | Stg. of Road No. 43 through plastic waste as a pilot project [use of plastic waste in road construction technology SH: Providing & Laying bituminous concrete on PWD road No. 43 near Rani Bagh, Delhi with waste plastic additive | 28.03.2007 | | 1.53 | Nil | | | | |
| 38 | Construction of Foot Over Bridge with escalators for pedestrians across the Ring Road at Station Road, Delhi Cantt. | 9.5.07 | | 4.01 | Nil | Awarded July, 2007 | October 2007 | | |
| 39 | Construction of Foot Over Bridge with escalators for pedestrians across the Ring Road at Sector 12 & 13, R.K. Puram, New Delhi | 9.5.07 | | 4.19 | 1.38 | | | | Tenders will be opened 13.07.2007 |
| 40 | Construction of Grade separator on G.T. Road, Shahdara Road at Keshav Chowk near Shyam Lal College, Shahdara, Delhi. | 31.5.07 | | 93.82 | 6.00 | 11.05.07 | 30.11.08 | | |
| 41 | Construction of Foot Over Bridge with ramps and escalators across Road No. 63, Meet Nagar, Delhi | 31.5.07 | | 4.67 | | | | | |
| 42 | Up-gradation of street light on Delhi PWD Roads | 31.5.07 | | 106.63 | 2.38 | | | | |

| Sl. No. | Name of the Project | Date of EFC Approval | Completion Time | Project Cost | Plan Provision 2007-08 | Date of Start | Date of Completion | Present Status | |
|---------|---|----------------------|-----------------|--------------|------------------------|---------------|--------------------|----------------|----------------|
| 43 | Construction of service road near Shaheen Bagh from Jasola cut to Kalindi Kunj Junction | 31.5.07 | | 1.25 | 1.00 | | | | |
| 44 | Construction of two lane bridge on old Agra Canal near Jasola village | 31.5.07 | | 2.40 | | | | | |
| 45 | Construction of Foot Over Bridge at Maharani Bagh & I.P. Marg | 22.6.07 | | 3.96 | 0.50 | Complete | | | |
| 46 | Construction of Foot Over Bridge with escalators for pedestrians across Ring Road, near Kashmere Gate | 22.6.07 | | 5.55 | | | | | |
| 47 | Construction of Service Road along old M.B. Road from Lalita Park to Deputy Commissioner Office | 22.6.07 | | 3.20 | Nil | | | | Tenders Called |