

Status of Projects approved by EFC during the year 2002-03

Name of the Department: **L&J Department**

(Rs. in Crores)

Sl. No	Name of the Project	As per EFC approval				Date of actual completion /if not completed, likely date of completion	Total Exp. incurred	Physical Status as on 30.6.2007 if not completed	Reasons for cost escalation/delay in completion, if applicable
		Date of EFC Approval	Project Cost	Date of Start	Date of Completion				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.
1.	Construction of District Court Complex, Sector 10, Dwarka, New Delhi	15.5.02	76.22						
2.	Construction of residential house of District and Session Judges and other Judicial Officer at Sector-19, Dwarka, ND	25.10.02	1.21						
3.	Computerisation of Delhi High Court (second revised, third and fourth phase)	7.3.03	4.24						
4.	Digitalization of records of decided cases in Delhi High Court	7.3.03	5.00						

Status of Projects approved by EFC during the year 2003-04

Name of the Department: Law & Judicial Department

(Rs. in Crores)

Sl. No	Name of the Project	As per EFC approval				Date of actual completion /if not completed, likely date of completion	Total Exp. incurred	Physical Status as on 30.6.2007 if not completed	Reasons for cost escalation/delay in completion, if applicable
		Date of EFC Approval	Project Cost	Date of Start	Date of Completion				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.
1.	Construction of two utility floors of Advocate Block and Construction of Boundary Wall, Project Office and Tube Well at District Court Complex, Sec.-10, Dwarka, New Delhi	5.1.04	49.78						

Status of Projects approved by EFC during the year 2004-05

Name of the Department: **Law & Judicial Department**

(Rs. in Crores)

Sl. No	Name of the Project	As per EFC approval				Date of actual completion /if not completed, likely date of completion	Total Exp. incurred	Physical Status as on 30.6.2007 if not completed	Reasons for cost escalation/delay in completion, if applicable
		Date of EFC Approval	Project Cost	Date of Start	Date of Completion				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.
1.	Construction of District Court Complex at Saket, Part-I, New Delhi	13.7.04	94.13						
2.	Construction of 504 Lawyer's Chambers (Block E,F& G at District Court Complex, Shahdara, Delhi	30.9.04	27.17						
3.	Construction of District Courts at Dwarka, New Delhi SH: C/o Lawyers Chambers (IInd to VIII Floor), Part of Advocate Block	14.1.05	7.93						
4.	Construction of District Courts at Dwarka, New Delhi	11.3.05	3.96						

Status of Projects approved by EFC during the year 2005-06

Name of the Department: **Law & Judicial Department**

(Rs. in Crores)

Sl. No	Name of the Project	As per EFC approval				Date of actual completion /if not completed, likely date of completion	Total Exp. incurred	Physical Status as on 30.6.2007 if not completed	Reasons for cost escalation/delay in completion, if applicable
		Date of EFC Approval	Project Cost	Date of Start	Date of Completion				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.
1.	Construction of District Court Complex at Saket(Part-II), New Delhi	29.5.04	46.65						
2	Construction of Parking Block at District Court, Shahdara, Delhi	29.6.05	12.57						
3	Construction of Lawyers chambers at Distt Court Compelex at saket	29.06.06	48.98						

Status of Projects approved by EFC

(Rs. in Crores)

Name of the Department: Law & Judicial

Sl. No.	Name of the Project	Date of EFC Approval	Completion Time	Project Cost	Plan Provision 2007-08	Date of Start	Date of Completion	Present Status	
								Exp.	Physical
1.	Construction of Distt. Court at Dwarka, New Delhi. SH: Mechanical Ventilation and Pressurization work	30.05.06		1.49	13.00		31.12.08		In progress
2.	Construction of Distt. Court at Dwarka, New Delhi Sh: Court Room (Interior work) with fixed furniture	30.05.06		1.96	13.00		31.12.08		In progress
3.	Renovation of corridors and waiting areas of Tis Hazari Court Building (SH: Renovation Work at ground, 1st, 2nd floor and top floor)	30.05.06		1.25	2.00				92% completed
4.	Construction of Integrated Complex for Delhi Judicial Academy and National Institute for Meditation and Conciliation at Sector-14, Dwarka, New Delhi (Rs. 114.18 crore)	17.07.06		107.48	25.00		26.03.08		In progress
5.	Air conditioning of courts in Dwarka, Delhi	30.10.06		22.30	13.00		31.12.08		In progress

Status of Projects approved by EFC

(Rs. in Crores)

Name of the Department: Law & Judicial

Sl. No.	Name of the Project	Date of EFC Approval	Completion Time	Project Cost	Plan Provision 2007-08	Date of Start	Date of Completion	Present Status	
6.	Construction of residential quarters for judicial officers at Sector-19, Dwarka, Delhi	13.12.06		27.05	0.10		31.12.08		Plans not approved by DDA
7.	Construction of Family Court building at Saket (Revised)	17.01.07		1.33	1.00		Aug. 2008		Work awarded
8.	Construction of family courts at Dheerpur, Delhi	12.03.07		3.81	1.00				Plans Approved
9.	Construction in Family Courts at Vishwas Nagar Institutional Area, Delhi	12.03.07		3.12	1.00				
10.	Construction of family courts at Janakpuri, Delhi	12.03.07		3.79	1.00				Plans not approved by DDA
11.	Construction of Residential Complex for Judicial Staff at Sector 26, Rohini, Delhi	22.06.07		21.28					Plan not approved by DDA